

### Buncombe County Construction Projects

CONTRACT	TIP #	FA #	WBS #	COUNTY	ROUTE	PROJECT NAME	STATUS
C203575	U-3301	STP-63(1)	34909.2.FR2	Buncombe	NC 63	NC 63 Leicester Hwy. From SR 1516 (Gilbert Rd) to SR 1004 (Newfound Rd).	Working on drainage system. Finalizing fill over Dix Creek Culvert. Working on traffic switch from Brookshire Rd to Old Leicester Hwy. Contractor will need an efficient year to finish by revised completion date of 10/2020.
DM00285	I-4401	NHI,F-40-1(155)46	34233.3.1	Buncombe	I-40	I-40, Bridges #301 and #313 over Smokey Park Hwy. (US-19/23/74A) and Railroad.	Contractor is working 7 days a week to complete the contract as soon as possible. Work is about 40% complete. NCDOT is expecting a late summer finish.
C204242	I-5890	NHPM-0040(063)	46410.3.1	Buncombe	I-40	I-40, From mile marker 55 to mile marker 67.5.	Contractor is working on completing paving the interchange ramps. Once complete paving on mainline will start and go until its complete. Bridge rehab has begun and will go until project completion.
C203754	I-5504	IMF-026-1(191)47	45552.3.1	Buncombe	I-26/NC 191	I-26/NC 191 (Brevard Rd) Interchange modifications and I-26 widening and pavement reconstruction	Contractor is nearing completion of concrete pavement on I-26 outside lanes. Traffic will be switched so work can be done on the median. Work on final phase of NC 191 Bridge is ongoing with substructure work at the end bents.
C204055	I-5889A	NHPIM-0040(069)	46409.3.2	Buncombe	I-40	Bridge rehabilitation	Operations resumed on week of 6/5/2020. Hanging of granite fascia on outside girders of bridges over Biltmore Estate. The contractor plans to return sometime this month to install foam joint seals on the bridges.
C204184	_	State Funded	15BPR.10	Buncombe	I-240	Bridges #322 and #323 on I-240 over French Broad River and Norfolk Southern Railroad	Work on the bridge decks are complete at this point with some repairs to the modular joints. Substructure work will continue for the next 2 months at least.
C204192	_	State Funded	2019CPT.13.01.10111, 2019CPT.13.01.20111, 2019CPT.13.01.20112	Buncombe	Various	2019 Buncombe Resurfacing	Patching and paving on various secondary roads. Working to schedule resurfacing operations on the 2.5 mile section of Leicester Hwy.
C204288	_	State Funded	2020CPT.13.01.10111, 2020CPT.13.01.10112, 2020CPT.13.01.20111, 2020CPT.13.01.20112	Buncombe	Various	2020 Buncombe Resurfacing	Patching on roads in preparation for slurry placement.

### Madison County Construction Projects

CONTRACT	TIP #	FA #	WBS #	COUNTY	ROUTE	PROJECT NAME	STATUS
C204405	B-6012	BRZ-1341(004)	48207.3.1	Madison	Multiple Routes	Four Bridges in Madison County.	Only 1 of the 4 bridges, SR 1341 (Foster Creek) has started. This is a design/build project and its in the beginning stage. Completion is slated for late Summer. The others, Big Pine, Little Pine and Shut In Creek are still in design.