

Division 14, FBRMPO, Construction Update, November, 2024

County	TIP#	Route	Location Description	Completion Date	Revised Completion Date	Completion Percent
Haywood	I-5834A	I-40	I-40 FROM MILE MARKER 27 TO MILE MARKER 31.265. PAVEMENT REHABILITATION.	10/15/2022	12/22/2024	84%
Haywood	I-5834B	I-40	I-40 FROM MILEMARKER 30 TO MILEMARKER 34.45.	10/15/2023	12/22/2024	87%
Haywood	B-6054A, B, C, D, E	I-40	BRIDGES ON I-40 OVER SR 1101 (HARMON DEN RD / COLD SPRINGS CREEK RD) AND COLD SPRING CREEK	5/20/2023	5/31/2025	56%
Haywood	B-3186/B-5898	US 23/74	REPLACE US 23/74 BIDGES OVER RICHLAND CREEK AND US 19 BRIDGE AT US 23/74	3/29/2028		12%
Haywood	B-5982	US 74	REPLACE BRIDGE OVER SOUTHERN RAILROAD	2/11/2028		0%
Haywood		SR 1322	2 BRIDGES OVER BIG CREEK ON SR-1332 (WATERVILLE ROAD).	11/11/2027		0%
Haywood	HB-0002	I-40	REPLACE BRIDGES 248 AND 249 ON I-40 OVER SR 1613 (BEAVERDAM ROAD).	4/29/2028		2%
Haywood	HB-0003	I-40	REPLACE BRIDGE 239 OVER SR 1550 (INCINERATOR ROAD) ON I-40	4/1/2028		0%
Haywood	HB-0004	I-40	REPLACE BRIDGE 243 OVER NC 215 ON I-40	12/15/2028		0%
Haywood	U-5839	US-276	US-276 (RUSS AVE) FROM US-23/74 TO US-23 BUS (MAIN ST) ACCESS MANAGEMENT IN WAYNESVILLE	2/11/2028		17%
Haywood		SR 1129	BRIDGE 237 OVER SORRELLS CREEK ON SR 1129 (LITTLE EAST FORK RD)	9/27/2023	7/1/2024	81%
Buncombe, Henderson	I-4400BB, I-4400C	I-26	I-26 FROM 0.05 MILES NORTH OF US-64 TO NC-280 (EXIT 40).	5/31/2024	1/1/2026	86%
Henderson		I-26	I-26/US-74 WEST BOUND LANES AND EAST BOUND LANES OVER GREEN RIVER (BRIDGE REPLACEMENT).	12/12/2024	2/23/2026	75%
Henderson	BL-0007		ECUSTA TRAIL	10/15/2024		12%
Henderson			BRIDGE REPLACEMENT ON SR 1586 (S MILLS GAP RD) OVER CLEAR CREEK	5/15/2025		0%
Henderson	U-5887	SR-1783	SR-1783 (HIGHLAND LAKE RD) FROM NC-225 TO US-176. MODERNIZATION.	3/13/2024	7/24/2025	62%
Henderson	U-5783	US 64	FROM SR-1180 (BLYTHE ST) TO SR-1173 (WHITE PINE DR)/SR -1186 (DANIEL DR).	11/11/2028		0%
Henderson		US 25 Bus	RESURFACING ON US 25 BUS. NORTH (N. KING ST.), NC 225 (GREENVILLE HWY), AND SR 1503 (N MAIN ST)	10/13/2023	10/27/2024	81%
Henderson	R-5794N, R-5794O	US 25 Bus	ADA CURB RAMPS FROM NORTH US25 (S. MAIN ST.) TO 9TH AVE WEST (APPROX)	10/17/2025		36%