

LOSRPO, Division 14, Construction Updates, November, 2025

County	TIP#	Route	Location Description	Completion Date	Revised Completion Date	Completion Percent
Haywood	B-6054A, B, C, D, E	I-40	BRIDGES ON I-40 OVER SR 1101 (HARMON DEN RD / COLD SPRINGS CREEK RD) AND COLD SPRING CREEK	5/20/2023	10/7/2027	78%
Haywood	B-3186/B-5898	US 23/74	REPLACE US 23/74 BIDGES OVER RICHLAND CREEK AND US 19 BRIDGE AT US 23/74	3/29/2028	4/19/2028	35%
Haywood	B-5982	US 74	REPLACE BRIDGE OVER SOUTHERN RAILROAD ON US-74	2/11/2028		25%
Haywood	B-5541	I-40	BRIDGE ON I-40 OVER SR-1513 (THICKETY RD)	4/15/2029		2%
Haywood		1505, 1306	BRIDGE #430002 ON SR-1101 (COLD CREEK RD), BRIDGE #430034 ON SR-1505 (BALD CREEK RD), AND BRIDGE #430219 ON SR-1306 (EVANS COVE RD).	4/7/2027		17%
Haywood		SR 1332	2 BRIDGES OVER BIG CREEK ON SR-1332 (WATERVILLE ROAD).	11/11/2027		9%
Haywood		SR 1364	BRIDGE 46 ON SR 1364 (COLEMAN MOUNTAIN ROAD) OVER JONATHAN CREEK	3/13/2027	5/22/2027	0%
Haywood/ Henderson		SR 1500, 1701	REPLACE BRIDGES OVER COVE CREEK ON SR-1500 (POPLAR COVE RD) AND OVER BRANCH BROAD RIVER ON SR-1701 (ROCKY BROAD RIVER RD)	4/7/2027		44%
Haywood	HB-0002	I-40	REPLACE BRIDGES 248 AND 249 ON I-40 OVER SR 1613 (BEAVERDAM ROAD).	4/29/2028	5/25/2028	25%
Haywood	HB-0003	I-40	REPLACE BRIDGE 239 OVER SR 1550 (INCINERATOR ROAD) ON I-40	4/1/2028		46%
Haywood	HB-0004	I-40	REPLACE BRIDGE 243 OVER NC 215 ON I-40	12/15/2028		41%
Haywood	HB-0023	SR-1876	AT BRIDGE #430170 SR 1876 (SONOMA RD) & #430169 SR 1105 (MAX THOMPSON RD) OVER WEST & EAST FORKS OF PIGEON RIVER	4/16/2027		8%
Haywood	U-5839	US-276	US-276 (RUSS AVE) FROM US-23/74 TO US-23 BUS (MAIN ST) ACCESS MANAGEMENT IN WAYNESVILLE	2/11/2028	4/11/2028	44%
Haywood	R-5921	US 276	US-276 (JONATHAN CREEK RD) FROM US-19 TO 0.5 MILES SOUTH OF I-40.	11/11/2028		24%
Transylvania	R-5799	US-64	INTERSECTIONS OF US-64 / US-276 (HENDERSONVILLE HWY), AND US -64 / NC-280 (ASHEVILLE HWY).	5/14/2027	6/8/2027	41%
Transylvania		SR 1538	RESURFACING ALONG SR-1538 (BECKY MOUNTAIN RD) FROM MP 0.7 TO MP 0.76	4/4/2026		44%
Transylvania		NC 281	RESURFACING ALONG NC-281 FROM SR 1307 TO BRIDGE 74	10/16/2026		0%
Transylvania		US 64, NC 215	ALONG US 64 AND ALONG NC 215	6/26/2026		32%