

LOSRPO, Division 14, February 2022, Construction Updates

County	TIP#	Route	Location Description	Completion Date	Revised Completion Date	Completion Percent
Haywood	U-5888	US 23	INTERSECTION OF US-23 BUSINESS AND WALNUT STREET.	11/11/2023		0%
Haywood		SR 1236	BRIDGE 401 OVER LITTLE EAST FORK PIGEON RIVER ON SR 1236 (BROWN HOLLOW RD)		8/5/2022	0%
Haywood		SR-1379	BRIDGE 430215 OVER FINES CREEK ON SR 1379 (SUGAR COVE ROAD)		10/28/2022	70%
Haywood		SR-1104	BRIDGE No. 276 OVER BURNETT CREEK ON SR 1104 (BURNETTE COVE RD)	8/5/2022		87%
Haywood	B-6054A	I-40	I-40 OVER SR 1101 (HARMON DEN RD / COLD SPRINGS CREEK RD) AND COLD SPRING CREEK.	5/20/2023		40%
Haywood		SR-1888	BRIDGE # 5 ALONG SR 1888 (PISGAH CREEK ROAD) OVER PISGAH CREEK	10/28/2022		25%
Transylvania	R-5605	US-64	DAVIDSON RIVER VILLAGE CONNECTOR FROM US-64 TO US-276/US-64 IN PISGAH FOREST.	4/30/2018	12/1/2022	92%
Transylvania		SR-1318	BRIDGE 29 OVER NORTH FORK FLAT CREEK ON SR 1318 (OLD QUEBEC RD)	12/1/2022		88%
Transylvania	17BP.14.R.183	SR 1131	BRIDGE 63 OVER WEST FORK OF FRENCH BROAD RIVER ON SILVERSTEEN RD	12/1/2022		0%
Transylvania	17BP.14.R.182	SR 1131	Bridge No. 108 on SR 1131 (Middlefork Rd.) over Middle Fork French Broad River.	4/19/2023		0%
Transylvania		SR-1127	BRIDGE NO. 45 OVER FRENCH BROAD RIVER ON SR 1127 (GREEN ROAD) IN TRANSYLVANIA COUNTY	4/18/2023		0%