

LOSRPO, Division 14, August 2022, Construction Updates

County	TIP#	Route	Location Description	Completion Date	Revised Completion Date	Completion Percent
Haywood	U-5888	US 23	INTERSECTION OF US-23 BUSINESS AND WALNUT STREET.	11/11/2023		16%
Haywood	I-5834A	I-40	I-40 FROM MILEMARKER 27 TO MILEMARKER 31.265, PAVEMENT REHABILITATION.	10/15/2022		22%
Haywood		SR 1236	BRIDGE 401 OVER LITTLE EAST FORK PIGEON RIVER ON SR 1236 (BROWN HOLLOW RD)	8/5/2022		8%
Haywood	B-6054A	I-40	I-40 OVER SR 1101 (HARMON DEN RD / COLD SPRINGS CREEK RD) AND COLD SPRING CREEK.	5/20/2023		77%
Haywood		SR-1888	BRIDGE # 5 ALONG SR 1888 (PISGAH CREEK ROAD) OVER PISGAH CREEK	10/28/2022		80%
Haywood		SR-1608	BRIDGE # 26 ALONG SR 1608 (WORLEY COVE ROAD) OVER PISGAH CREEK	12/14/2022		22%
Transylvania	R-5605	US-64	DAVIDSON RIVER VILLAGE CONNECTOR FROM US-64 TO US-276/US-64 IN PISGAH FOREST.	4/30/2018	12/1/2022	92%
Transylvania	17BP.14.R.182	SR 1131	Bridge No. 108 on SR 1131 (Middlefork Rd.) over Middle Fork French Broad River.	4/19/2023		73%
Transylvania		SR-1127	BRIDGE NO. 45 OVER FRENCH BROAD RIVER ON SR 1127 (GREEN ROAD) IN TRANSYLVANIA COUNTY	4/18/2023		79%
Transylvania	R-5794I, U-5104	us-64	US 64 BUS S. CALDWELL ST APPROXIMATELY 70 FEET SOUTH OF INT WITH BRACKEN LN, US 64 FROM JUST WEST OF BREVARD ACADEMY	6/25/2023	7/16/2023	45%