

LOSRPO, Division 14, March 2023, Construction Updates

County	TIP#	Route	Location Description	Completion Date	Revised Completion Date	Completion Percent
Haywood	I-5834A	I-40	I-40 FROM MILE MARKER 27 TO MILE MARKER 31.265. PAVEMENT REHABILITATION.	10/15/2022		73%
Haywood	I-5834B	I-40	MILEMARKER 30 TO MILEMARKER 34.45, PAVEMENT REHABILITATION.	10/15/2022		0%
Haywood	B-6054A, B-6054B, B-6054C	I-40	I-40 OVER SR 1101 (HARMON DEN RD / COLD SPRINGS CREEK RD) AND COLD SPRING CREEK.	5/20/2023	5/31/2025	29%
Haywood	U-5888	US 23	INTERSECTION OF US-23 BUSINESS AND WALNUT STREET.	11/11/2023		49%
Haywood	W-5841A	US-276	INSTALL A LEFT TURN LANE ON US 276 NORTHBOUND 0.3 MILE SOUTH OF SR 1326 (BOB BOYD ROAD)	2/24/2023		86%
Haywood		US 276	INTERSECTION REALIGNMENTS. INT #1 - US 276 (PIGEON RD) AND SR 1924 (SONOMA RD) ; INT #2 - NC 215/SR 1876 (SONOMA RD) AND NC 215 (OLD RIVER RD)	5/31/2023		63%
Haywood	EB-5946	US-19	SIDEWALK FROM FIE TOP RD TO MOODY FARM RD	2/9/2024		3%
Haywood		SR 1236	BRIDGE 401 OVER LITTLE EAST FORK PIGEON RIVER ON SR 1236 (BROWN HOLLOW RD)	8/5/2022		48%
Haywood		SR 1129	BRIDGE 237 OVER SORRELLS CREEK ON SR 1129 (LITTLE EAST FORK RD)	9/27/2023		5%
Haywood		SR-1608	BRIDGE # 26 ALONG SR 1608 (WORLEY COVE ROAD) OVER PISGAH CREEK	12/14/2022		31%
Haywood		SR 1835	BRIDGE 430382 OVER DUTCH COVE CREEK ON SR 1835 (ISRAEL RD)	11/3/2023		77%
Transylvania	R-5605	US-64	DAVIDSON RIVER VILLAGE CONNECTOR FROM US-64 TO US-276/US-64 IN PISGAH FOREST.	4/30/2018	12/1/2022	92%
Transylvania	17BP.14.R .182	SR 1131	Bridge No. 108 on SR 1131 (Middlefork Rd.) over Middle Fork French Broad River.	4/19/2023		90%
Transylvania	R-5794I, U- 5104	US-64	US 64 BUS S. CALDWELL ST APPROXIMATELY 70 FEET SOUTH OF INT WITH BRACKEN LN, US 64 FROM JUST WEST OF BREVARD ACADEMY	6/25/2023	7/16/2023	73%
Transylvania		US-64	RESURFACING ON US 64 (ROSMAN HWY) AND VARIOUS SECONDARY ROUTES THROUGHOUT TRANSYLVANIA COUNTY	10/15/2023		3%