

LOS RPO, NCDOT, Construction Updates, August 2023

County	TIP#	Route	Location Description	Completion Date	Revised Completion Date	Completion Percent
Haywood	I-5834A	I-40	I-40 FROM MILE MARKER 27 TO MILE MARKER 31.265. PAVEMENT REHABILITATION.	10/15/2022	12/22/2023	73%
Haywood	I-5834B	I-40	I-40 FROM MILEMARKER 30 TO MILEMARKER 34.45.	10/15/2023		74%
Haywood	B-6054A, B-6054B, B-6054C	I-40	BRIDGES ON I-40 OVER SR 1101 (HARMON DEN RD / COLD SPRINGS CREEK RD) AND COLD SPRING CREEK	5/20/2023	5/31/2025	48%
Haywood	U-5888	US 23	INTERSECTION OF US-23 BUSINESS AND WALNUT STREET.	11/11/2023	2/21/2024	61%
Haywood		SR 1236	BRIDGE 401 OVER LITTLE EAST FORK PIGEON RIVER ON SR 1236 (BROWN HOLLOW RD)	8/5/2022	12/30/2023	72%
Haywood		SR 1129	BRIDGE 237 OVER SORRELLS CREEK ON SR 1129 (LITTLE EAST FORK RD)	9/27/2023	10/1/2023	19%
Haywood		SR 1887	BRIDGE 430003 OVER PIGEON RIVER on SR 1887 (CHINQUAPIN ROAD) FROM US 276 (CRUSO ROAD) TO NORTH OF CAMPERS LANE	5/19/2023	12/9/2023	88%
Haywood		SR 1835	BRIDGE 430382 OVER DUTCH COVE CREEK ON SR 1835 (ISRAEL RD)	11/3/2023		79%
Haywood	EB-5926	US-19	SIDEWALK FROM FIE TOP RD TO MOODY FARM RD	2/29/2024	3/23/2024	21%
Transylvania	R-5605	US-64	DAVIDSON RIVER VILLAGE CONNECTOR FROM US-64 TO US-276/US-64 IN PISGAH FOREST.	4/30/2018	12/1/2023	92%
Transylvania	17BP.14.R.182	SR 1131	Bridge No. 108 on SR 1131 (Middlefork Rd.) over Middle Fork French Broad River.	4/19/2023		90%
Transylvania	R-5794I, U-5104	US-64	US 64 BUS S. CALDWELL ST APPROXIMATELY 70 FEET SOUTH OF INT WITH BRACKEN LN, US 64 FROM JUST WEST OF BREVARD ACADEMY	6/25/2023	10/21/2023	75%
Transylvania		US-64	RESURFACING ON US 64 (ROSMAN HWY) AND VARIOUS SECONDARY ROUTES THROUGHOUT TRANSYLVANIA COUNTY	10/15/2023		3%
Transylvania	B-5550	SR 1351	BRIDGE OVER KING CREEK ON SR 1351 (RAILROAD AVE.)	6/14/2024		4%