

Division 13, FBRMPO and LOSRPO, Construction Updates, June 2024

Contract Number	County	TIP#	Route	Location Description	Completion Date	Revised Completion Date	Completion Percent
C204266	Buncombe, Henderson	HE-0001, I-4700	I-26	I-26 FROM NC-280 (EXIT 40) TO I-40.	4/29/2024	6/11/2026	86.28%
C204406	Buncombe, Burke, McDowell, Mitchell	B-6011, B-6013, B-6014, B-6016	SR-1106, SR-1430, SR-1781, SR-2027	1 BRIDGE IN BUNCOMBE COUNTY, 1 BRIDGE IN BURKE COUNTY, 1 BRIDGE IN MCDOWELL COUNTY, AND 1 BRIDGE IN MITCHELL COUNTY.	10/1/2024	10/22/2024	66.84%
C204484	Madison	BR-0032	NC-209	BRIDGE #84 ON NC-209 OVER MEADOW FORK CREEK.	4/29/2024		49.27%
C204709	Madison	I-5831A	I-26	I-26 FROM TENNESSEE STATE LINE TO MILE MARKER 9.	9/1/2024	12/17/2024	59.41%
C204726	Buncombe	I-5889, I-5889B	I-40	I-40 FROM MILEMARKER 45.25 TO MILEMARKER 50.	3/30/2026		10.89%
C204740	Buncombe	B-4442	US-19	BRIDGES #370 AND #373 OVER REEMS CREEK ON US-19/23, US-25, A ND US-70.	3/14/2027		30.28%
C204768	Madison	B-5989	SR-1395	BRIDGE #71 OVER BIG LAUREL CREEK ON SR-1395	11/11/2025		68.99%
DM00311	Buncombe		US-25, US-25A	VARIOUS PRIMARY ROUTES	12/10/2022	12/25/2022	93.09%
DM00327	Madison		SR-1501	OVER BIG PINE CREEK ON SR-1151 (BIG PINE RD)	5/31/2025		18.48%
DM00330	Buncombe	W-5813E	US-19, US-23, US-74A	INTERSECTION OF US-19/23/74A (PATTON AVE) AND US-19/23BUS (H AYWOOD RD)	12/1/2023		75.96%
DM00331	Buncombe		US-19, US-23, US-74A	CITY OF ASHEVILLE	12/1/2023		46.74%
DM00333	Madison		SR-1127, SR-1559	OVER ROBERTS BRANCH ON SR-1127 (ROBERTS BRANCH RD) AND OVER GABRIEL CREEK ON SR-1559 (LOWER GABRIELS RD)	5/30/2025		57.51%
DM00334	Madison		SR-1330, SR-1336	OVER SPILLCORN CREEK ON SR-1330 (BAKERS CREEK RD) AND OVER W ALNUT CREEK ON SR-1396 (HUNTER CREEK RD)	5/30/2025		77.87%
DM00340	Madison		SR-1151	OVER BIG PINE CREEK ON SR-1151 (BIG PINE RD)	3/27/2026	3/29/2026	28.62%
DM00350	Madison		SR-1155, SR-1300, SR-1533	BRIDGE #166 ON SR-1533, BRIDGE #134 ON SR-1300, AND BRIDGE #353 ON SR-1155	5/16/2025		65.40%
DM00361	Madison		SR-1151	OVER BIG PINE CREEK ON SR-1511 (BIG PINE RD)	2/20/2026		0.00%
DM00369	Madison		SR-1001, SR-1151, SR-1609, US-25	VARIOUS PRIMARY AND SECONDARY ROUTES	11/15/2023	11/1/2024	28.68%
DM00380	Buncombe		SR-3556	ACROSS BRIDGE NUMBER 521 ON SR-3556 (AMBOY RD)	6/7/2024	7/24/2024	85.35%
DM00395	Buncombe		US-74A	US-74A AT EASTBOUND I-40 EXIT 53A	12/27/2024	12/30/2024	54.37%
DM00397	Buncombe	W-5813C	-	SR-1332 (N LOUISIANA RD) AT SR-1338 (EMMA RD)	12/1/2023		0.00%
DM00417	Madison	HS-2013I	SR-1318	SR-1318 (BIG LAUREL RD)	9/27/2024		0.00%
DM00423	Buncombe, Madison		SR-1368, SR-1649, SR-1769, SR-1851	VARIOUS SECONDARY ROUTES	11/15/2024	11/16/2024	21.15%
DM00424	Buncombe	U-3301WM	NC-63	NC-63 EAST OF SR-1378 (OLD NEWFOUND RD)	3/31/2027		51.27%
DM00425	Madison		-	OVER PAINT FORK CREEK SR-1530 (PAINT FORK RD)	4/24/2026		0.00%
DM00435	Buncombe		NC-9, SR-Multi, US-74A	VARIOUS PRIMARY AND SECONDARY ROUTES	5/30/2025		12.12%
DM00436	Buncombe		US-19	VARIOUS SECONDARY ROUTES	9/26/2025		0.00%
DM00443	Madison		SR-1143, SR-1318, SR-1334, SR-1354, SR-1403, SR-1404, SR-1569, SR-1609	VARIOUS SECONDARY ROUTES	10/18/2024	11/1/2024	5.57%
DM00446	Buncombe	W-5213G	SR-2002	SR-2002 (RICEVILLE RD)	11/22/2024		86.01%