

LOS RPO, NCDOT Division 14, Construction Updates, August, 2024

County	TIP#	Route	Location Description	Completion Date	Revised Completion Date	Completion Percent
Haywood	I-5834A	I-40	I-40 FROM MILE MARKER 27 TO MILE MARKER 31.265. PAVEMENT REHABILITATION.	10/15/2022	12/22/2024	84%
Haywood	I-5834B	I-40	I-40 FROM MILEMARKER 30 TO MILEMARKER 34.45.	10/15/2023	12/22/2024	80%
Haywood	B-6054A, B, C, D, E	I-40	BRIDGES ON I-40 OVER SR 1101 (HARMON DEN RD / COLD SPRINGS CREEK RD) AND COLD SPRING CREEK	5/20/2023	5/31/2025	80%
Haywood	B-3186/B-5898	US 23/74	REPLACE US 23/74 BIDGES OVER RICHLAND CREEK AND US 19 BRIDGE AT US 23/74	3/29/2028		8%
Haywood	U-5839	US-276	US-276 (RUSS AVE) FROM US-23/74 TO US-23 BUS (MAIN ST) ACCESS MANAGEMENT IN WAYNESVILLE	2/11/2028		8%
Haywood		SR 1129	BRIDGE 237 OVER SORRELLS CREEK ON SR 1129 (LITTLE EAST FORK RD)	9/27/2023	7/1/2024	81%
Haywood	EB-5926	US-19	SIDEWALK FROM FIE TOP RD TO MOODY FARM RD	2/29/2024	5/1/2024	76%
Transylvania	R-5794I, U-5104	US-64	US 64 BUS S. CALDWELL ST APPROXIMATELY 70 FEET SOUTH OF INT WITH BRACKEN LN, US 64 FROM JUST WEST OF BREVARD ACADEMY	6/25/2023	10/21/2023	84%
Transylvania	R-5799	US-64	INTERSECTIONS OF US-64 / US-276 (HENDERSONVILLE HWY), AND US -64 / NC-280 (ASHEVILLE HWY).	5/14/2027		15%
Transylvania		US-64	RESURFACING ON US 64 (ROSMAN HWY) AND VARIOUS SECONDARY ROUTES THROUGHOUT TRANSYLVANIA COUNTY	10/15/2023		79%
Transylvania		SR 1309	BRIDGE NO. 63 OVER WEST FORK OF FRENCH BROAD RIVER ON SR 130 9 (SILVERSTEEN ROAD)	5/15/2025		44%
Transylvania	HA-0002	SR 1615	SR 1615 (MOUNTAIN INDUSTRIAL DRIVE) ROAD EXTENSION IN JENNINGS INDUSTRIAL PARK	10/19/2024		73%
Transylvania	EB-5858	US 276	PEDESTRIAN BRIDGE ACROSS DAVIDSON RIVER	4/11/2025		39%