

NCDOT Division 13, FBRMPO/LOSRPO, Construction Updates, March 2026

Contract Number	County	TIP#	Route	Location Description	Letting Date	Completion Date	Revised Completion Date	Completion Percent
C204266	Buncombe, Henderson	HE-0001, HO-0002A, I-4700	I-26	I-26 FROM NC-280 (EXIT 40) TO I-40.	7/16/2019	4/29/2024	7/1/2027	83.68%
C204454	Buncombe		-, SR-1348, US-25	BRIDGE #76 OVER SR-3556 ON US-25, AND BRIDGES #53 & #278 OVER FRENCH BROAD RIVER ON NC-146 & SR-1348.	6/17/2025	10/15/2026		0.00%
C204726	Buncombe	I-5889, I-5889B	I-40	I-40 FROM MILEMARKER 45.25 TO MILEMARKER 50.	4/18/2023	3/30/2026	4/22/2026	87.96%
C204740	Buncombe	B-4442	US-19	BRIDGES #370 AND #373 OVER REEMS CREEK ON US-19/23, US-25, AND US-70.	9/20/2022	3/14/2027	4/9/2027	61.80%
C204766	Madison	B-5895	US-25	BRIDGE #560067 OVER THE FRENCH BROAD RIVER ON US-25/70.	3/18/2025	2/28/2029	3/7/2029	49.32%
C204878	Buncombe	I-2513AA, I-2513AB	I-26, I-40	I-40 FROM EAST OF SR-1224 TO PAVEMENT JOINT WEST OF SR-3412, AND I-26, I-40 AT I-40/US 19/23 INTERCHANGES IMPROVEMENTS	7/16/2024	4/30/2029	9/13/2029	29.95%
C204953	Buncombe	I-2513B, I-2513D	I-26	I-26/I-240 FROM SOUTH OF SR-3548 TO NORTH OF SR-1781 AND SR-1477 FROM SR-1517 TO SR-1781.	5/7/2024	6/5/2031		14.64%
C205011	Buncombe		SR-1620	BRIDGE #100007 OVER FRENCH BROAD RIVER/NSRR ON SR-1620 (FLETCHER MARTIN RD).	10/21/2025	9/1/2027		0.00%
C205025	Buncombe		-	BRG #100716 ON SR-2832, BRG #100394 ON SR-2783, BRG #100396 ON SR-2810, BRG #100118 ON SR-2782, BRG #100464 ON SR-2782.	1/21/2025	10/1/2026		24.36%
C205026	Buncombe		-	BRG #100428 ON SR-2429, BRG #100203 ON SR-2416, BRG #100307 ON SR-2426, AND BRG #100424 ON SR-2786.	2/18/2025	10/1/2026		23.82%
C205027	Buncombe		NC-197	BRG #100200 AND BRG #100175 BOTH ON NC-197, BRG #100147 ON SR-2173, AND BRG #100139 ON SR-2171.	2/18/2025	10/1/2026		47.12%
C205028	Buncombe		SR-2513	BRG #100135 ON SR-2153, AND BRG #100132 ON SR-2150 BOTH OVER IVY CREEK.	2/18/2025	10/1/2026	10/29/2026	31.08%
C205029	Madison		SR-1183, SR-1576	BRIDGE #560042 OVER IVY CREEK ON SR-1576 (BEND OF IVY RD) AND BRIDGE #560304 OVER SR-1183 (UPPER SHUTIN RD.)	2/18/2025	10/1/2026		10.18%
C205031	Buncombe, McDowell		SR-1546, SR-2802	BRIDGE #580345 OVER ARMSTRONG CREEK ON SR-1546 AND BRIDGE #100110 OVER BROAD RIVER ON SR-2802.	1/9/2025	10/1/2026		37.30%
C205047	Buncombe		-	BRIDGE #100115 ON SR-2789, BRIDGE #100308 ON SR-2419, AND BRIDGE #100380 ON SR-2432.	3/18/2025	11/1/2026		18.73%
C205049	Buncombe	HL-0003	US-19	US-19/US-23 BUS (HAYWOOD RD) FROM US-19/US-23/US-74 (PATTON AVE) TO RIDGELAWN RD.	2/18/2025	11/1/2026		0.00%
C205097	Buncombe		-	51 SECTIONS OF SECONDARY ROADS.	6/17/2025	11/1/2026		38.47%
C205120	Madison	I-5831B	I-26	I-26 FROM TENNESSEE STATE LINE MILE MARKER 0.10 TO MILE MARKER 8.45.	12/16/2025	6/1/2028		0.00%

NCDOT Division 13, FBRMPO/LOSRPO, Construction Updates, March 2026

Contract Number	County	TIP#	Route	Location Description	Letting Date	Completion Date	Revised Completion Date	Completion Percent
C205122	Buncombe		SR-1390, SR-2109, SR-2115, SR-2173	BRIDGES ON SR-2109, SR-2115, SR-2173, AND CULVERT ON SR-1390 .	9/16/2025	10/1/2027		4.92%
C205123	Buncombe		-	CULVERT ON SR-2776, BRIDGE ON SR-2427, AND BRIDGE ON SR-2788 .	9/16/2025	9/1/2027		0.00%
C205126	Buncombe	HE-0001B	I-26	FUTURE CONNECTOR ROAD (EAST FREDERICK LAW OLMSTEAD WAY) FROM I-26 INTERCHANGE TO ROUNDABOUT.	11/18/2025	4/15/2028		0.00%
DM00361	Madison		SR-1151	OVER BIG PINE CREEK ON SR-1511 (BIG PINE RD)	1/17/2024	2/20/2026	8/7/2026	86.38%
DM00391	Madison		SR-1460	BRIDGE 552 OVER BIG LAUREL CREEK ON SR-1460 (ACCESS RD)	7/16/2025	4/13/2027		70.41%
DM00423	Buncombe, Madison		SR-1368, SR-1649, SR-1769, SR-1851	VARIOUS SECONDARY ROUTES	6/7/2023	11/15/2024	12/7/2024	87.64%
DM00424	Buncombe	U-3301WM	NC-63	NC-63 EAST OF SR-1378 (OLD NEWFOUND RD)	9/6/2023	3/31/2027		64.92%
DM00431	Madison		SR-1515	OVER MIDDLEFORK CREEK ON SR-1515 (BUCKNER BRANCH RD)	10/1/2025	4/23/2027		23.80%
DM00435	Buncombe		-, NC-9, US-74A	VARIOUS PRIMARY AND SECONDARY ROUTES	10/18/2023	5/30/2025	11/26/2025	92.10%
DM00436	Buncombe		US-19	VARIOUS SECONDARY ROUTES	11/15/2023	9/26/2025	10/17/2025	91.83%
DM00451	Madison		SR-1116, SR-1151, SR-1175, SR-1385, SR-1390, SR-1395, SR-1530, SR-1574	VARIOUS SECONDARY ROUTES	7/3/2024	5/15/2026		16.98%
DM00455	Burke, Madison, McDowell, Rutherford		NC-108, NC-114, NC-126, NC-181, NC-208, NC-209, NC-226ALT, NC-9, SR-VAR, US-221	VARIOUS PRIMARY AND SECONDARY ROUTES	8/7/2024	9/26/2025		6.56%
DM00461	Madison, Yancey		-, SR-1115, SR-1139, SR-1140, SR-1151, SR-1172, SR-1181, SR-1330, SR-1339, SR-1351, SR-1399, SR-1401, SR-1404, SR-1426, SR-1432, SR-1433, SR-1444, SR-1533, SR-1573, SR-1590	VARIOUS SECONDARY ROUTES	9/4/2024	3/17/2026	5/28/2027	0.00%
DM00464	Buncombe, Madison		SR-1224, US-25	BRIDGE #100295 ON SR-1224 OVER I-40 IN BUNCOMBE COUNTY AND BRIDGE #560528 ON US 25/70 IN MADISON COUNTY	7/16/2025	10/15/2026		4.49%
DM00474	Buncombe		-	VARIOUS SECONDARY ROUTES	4/16/2025	9/4/2026		44.22%
DM00478	Buncombe		NC-151	BRIDGE 100086 ON NC 151 OVER STONY FORK CREEK	5/21/2025	10/1/2026		23.20%
DM00496	Buncombe		SR-2174	BRIDGE 413 ON SR-2174 (WILLIAMS BRANCH RD) AND BRIDGE 146 ON SR-2173 (DILLINGHAM RD) IN BUNCOMBE COUNTY	12/17/2025	5/8/2026		61.02%